

 FRONTIER TOWER ASSOCIATES PHILIPPINES	SITE ID:				REGION:				CONTRACTOR/SUPPLIER:				CONTRACTOR'S REPRESENTATIVE:			
	PH120051				REGION XII				AFS CONSTRUCTION & ENTERPRISES							
					CLUSTER MANAGER:				SITE LOCATION:				CONTACT NUMBER:			
					AHMED CAB				Purok Bagong Silang, Carpenter Hills Koronadal City							
ITEM NO.	DESCRIPTION	UNIT	QTY	UNIT PRICE	TOTAL	UNIT	QTY	UNIT PRICE	TOTAL	VARIANCE WITH THE P.O.	UNIT	QTY	UNIT PRICE	TOTAL	VARIANCE WITH THE P.O.	REMARKS
CME - 1	ENGINEERING SERVICES															
1.1	Provision of Turn-over Documents Folder including Red Line Drawings and As-built drawings in Hardcopy (signed & sealed by a Registered Engineers) and Softcopy in DVD format.	site	1.00	11,173.43	11,173.43	site	1.00	11,173.43	11,173.43	0.00	site	-		-	-11173.43	
				SUB TOTAL:	11,173.43			SUB TOTAL:	11,173.43	0.00			SUB TOTAL:	-	-11173.43	
CME - 2	PRELIMINARIES															
2.1	Mobilization/Demobilization services (Regional)	lot	1.00	117,878.18	117,878.18	lot	1.00	117,878.18	117,878.18	0.00	lot	-		-	-117878.18	
2.2	Transportation Services (Regional)	site	1.00	35,100.00	35,100.00	site	1.00	35,100.00	35,100.00	0.00	site	-		-	-35100.00	
2.3	Temporary Facilities and Utilities incl Temporary Power	lot	1.00	22,500.00	22,500.00	lot	1.00	22,500.00	22,500.00	0.00	lot	-		-	-22500.00	
2.4	Site Clearing	sq.m	225.00	45.00	10,125.00	sq.m	330.00	45.00	14,850.00	4725.00	sq.m	-		-	-10125.00	
2.5	Site Levelling	cu.m	45.00	49.50	2,227.50	cu.m	66.00	49.50	3,267.00	1039.50	cu.m	-		-	-2227.50	
				SUB TOTAL:	187,830.68			SUB TOTAL:	193,595.18	5764.50			SUB TOTAL:	-	-187830.68	
CME - 3	TOWER FOUNDATION WORKS															
3.1	Excavation works	cu.m	166.40	400.00	66,560.00	cu.m	190.51	400.00	76,204.80	9644.80	cu.m	-		-	-66560.00	
3.2	Rebar works	kg	5,039.19	65.50	330,077.02	kg	3,715.00	65.50	243,339.93	-86737.09	kg	-		-	-330077.02	
3.3	Gravel bedding	cu.m	3.20	2,000.00	6,400.00	cu.m	3.20	2,000.00	6,400.00	0.00	cu.m	-		-	-6400.00	
3.4	Lean concrete	cu.m	3.20	4,550.00	14,560.00	cu.m	3.20	4,550.00	14,560.00	0.00	cu.m	-		-	-14560.00	
3.5	Concreting Works	cu.m	40.23	8,500.26	341,965.63	cu.m	40.23	8,500.26	341,965.63	0.00	cu.m	-		-	-341965.63	
3.6	Formworks	sq.m	42.40	644.34	27,319.89	sq.m	42.40	644.34	27,319.89	0.00	sq.m	-		-	-27319.89	
3.7	Backfilling and Compaction Works, includes FDT Test	cu.m	161.00	325.12	52,344.49	cu.m	209.00	325.12	67,950.30	15605.81	cu.m	-		-	-52344.49	
				SUB TOTAL:	839,227.03			SUB TOTAL:	777,740.55	-61486.48			SUB TOTAL:	-	-839227.03	
CME - 4	TOWER WORKS															
4.1	Tower Erection	kg	10,151.00	15.00	152,265.00	kg	10,151.00	15.00	152,265.00	0.00	kg	-		-	-152265.00	
				SUB TOTAL:	152,265.00			SUB TOTAL:	152,265.00	0.00			SUB TOTAL:	-	-152265.00	
CME - 5	EQUIPMENT PAD (3m x 8m)															
5.1	Excavation Works	cu.m	7.48	400.00	2,992.00	cu.m	15.55	400.00	6,220.80	3228.80	cu.m	-		-	-2992.00	
5.2	Backfilling and Compaction	cu.m	5.74	325.12	1,866.17	cu.m	5.74	325.12	1,866.19	0.02	cu.m	-		-	-1866.17	
5.3	Gravel fill / bedding 50mm thick.	cu.m	0.43	2,009.30	864.00	cu.m	0.43	2,009.30	864.00	0.00	cu.m	-		-	-864.00	
5.4	Lean concrete	cu.m	0.73	4,525.07	3,303.30	cu.m	0.73	4,525.07	3,303.30	0.00	cu.m	-		-	-3303.30	
5.5	Concrete works	cu.m	7.31	8,200.00	59,942.00	cu.m	7.31	8,200.00	59,942.00	0.00	cu.m	-		-	-59942.00	
5.6	Rebar works (Grade 60)	kg	1,054.35	65.50	69,062.03	kg	1,345.46	65.50	88,127.63	19065.60	kg	-		-	-69062.03	
5.7	Formworks	sq.m	50.69	644.34	32,661.44	sq.m	57.26	644.34	36,894.91	4233.47	sq.m	-		-	-32661.44	
5.8	Cable tray horizontal 600mm wide with supports	l.m	15.00	3,261.61	48,924.14	l.m	15.00	3,261.61	48,924.14	0.00	l.m	-		-	-48924.14	
5.9	Cable tray horizontal 420mm wide with supports	lot	3.00	2,446.21	7,338.63	lot	3.00	2,446.21	7,338.63	0.00	lot	-		-	-7338.63	
				SUB TOTAL:	226,953.71			SUB TOTAL:	253,481.60	26527.89			SUB TOTAL:	-	-226953.71	
CME - 6	GENERATOR PAD (3.3m x 2.2m)															
6.1	Excavation Works	cu.m	4.40	400.00	1,760.00	cu.m	-	400.00	-	0.00	cu.m	-		-	-1760.00	
6.2	Backfilling and Compaction Works	cu.m	3.03	325.12	985.10	cu.m	-	325.12	-	0.00	cu.m	-		-	-985.10	
6.3	Gravel fill / bedding 50mm thick.	sq.m	0.06	2,000.00	121.00	sq.m	-	2,000.00	-	0.00	sq.m	-		-	-121.00	
6.4	Lean concrete	cu.m	0.12	4,550.00	550.55	cu.m	-	4,550.00	-	0.00	cu.m	-		-	-550.55	
6.5	Concrete works	cu.m	5.03	8,200.00	41,246.00	cu.m	-	8,200.00	-	0.00	cu.m	-		-	-41246.00	
6.6	Rebar works	kg	377.26	65.50	24,710.63	kg	-	65.50	-	0.00	kg	-		-	-24710.63	
6.7	Formworks	sq.m	19.28	644.34	12,422.82	sq.m	-	644.34	-	0.00	sq.m	-		-	-12422.82	
6.8	PVC conduit Connection Genset to ACPDB	l.m	12.50	832.50	10,406.25	l.m	-	832.50	-	0.00	l.m	-		-	-10406.25	
6.9	Cable Connection MDB to ACPDB	l.m	14.00	1,395.13	19,531.82	l.m	-	1,395.13	-	0.00	l.m	-		-	-19531.82	
				SUB TOTAL:	111,734.17			SUB TOTAL:	-	0.00			SUB TOTAL:	-	-111734.17	
CME - 7	FENCE AND YARD															
7.1	Excavation Perimeter Fence	cu.m	7.59	399.87	3,035.00	cu.m	23.31	400.00	9,322.40	6287.40	cu.m	-		-	-3035.00	
7.2	Backfilling and Compaction Works	cu.m	4.62	324.78	1,500.49	cu.m	4.62	324.78	1,500.49	0.00	cu.m	-		-	-1500.49	
7.3	Gravel fill / bedding 50mm thick.	cu.m	0.99	1,994.96	1,975.01	cu.m	0.99	1,994.96	1,975.01	0.00	cu.m	-		-	-1975.01	
7.4	Concrete works	cu.m	3.94	8,494.61	33,468.75	cu.m	3.94	8,494.61	33,468.75	0.00	cu.m	-		-	-33468.75	
7.																

		SITE ID:		REGION:				CONTRACTOR/SUPPLIER:				CONTRACTOR'S REPRESENTATIVE:					
		PH120051		REGION XII				AFS CONSTRUCTION & ENTERPRISES									
				CLUSTER MANAGER:				SITE LOCATION:				CONTACT NUMBER:					
				AHMED CAB				Purok Bagong Silang, Carpenter Hills Koronadal City									
ITEM NO.	DESCRIPTION	AS PER PUCHASE ORDER				AS PER ACTUAL (JMR)				VARIANCE WITH THE P.O.	QS - FTAP				VARIANCE WITH THE P.O.	REMARKS	
		UNIT	QTY	UNIT PRICE	TOTAL	UNIT	QTY	UNIT PRICE	TOTAL		UNIT	QTY	UNIT PRICE	TOTAL			
	VAT :	302,769.35				264,290.31					-						
	GROSS TOTAL (PHP) :	2,825,847.23				2,466,709.59				- 359,137.64	-				- 2,825,847.23		
	GROSS TOTAL (USD) :	56,516.94				49,334.19				- 7,182.75	-				- 56,516.94		
SUBMITTED BY:		REVIEWED BY:				EVALUATED BY:				APPROVED BY:							
_____ CONTRACTORS REPRESENTATIVE		_____ JAY TAN / AHMED CAB REGIONAL / CLUSTER MANAGER				_____ RAMILYN L. LLANES QUANTITY SURVEYOR				_____ BERTUS DEWITT ROLL-OUT HEAD							
DATE:		DATE:				DATE:				DATE:							