

FRONTIER TOWER ASSOCIATES PHILIPPINES		SITE ID:		REGION:		CONTRACTOR/SUPPLIER:		CONTRACTOR'S REPRESENTATIVE:										
		PH120074		REGION XII		AFS CONSTRUCTION & ENTERPRISES												
				CLUSTER MANAGER:		SITE LOCATION:												
						Purok Salanga, Morales Koronadal City		CONTACT NUMBER:										
ITEM NO.	DESCRIPTION	AS PER PURCHASE ORDER				AS PER ACTUAL (JMR)				VARIANCE WITH THE P.O.		QS - FTAP				VARIANCE WITH THE P.O.		REMARKS
		UNIT	QTY	UNIT PRICE	TOTAL	UNIT	QTY	UNIT PRICE	TOTAL			UNIT	QTY	UNIT PRICE	TOTAL			
CME - 1	ENGINEERING SERVICES																	
1.1	Provision of Turn-over Documents Folder including Red Line Drawings and As-built drawings in Hardcopy (signed & sealed by a Registered Engineers) and Softcopy in DVD format.	site	1.00	11,173.43	11,173.43	site	1.00	11,173.43	11,173.43	0.00		site	-		-	-11173.43		
				SUB TOTAL:	11,173.43			SUB TOTAL:	11,173.43	0.00				SUB TOTAL:	-	-11173.43		
CME - 2	PRELIMINARIES																	
2.1	Mobilization/Demobilization services (Regional)	lot	1.00	117,878.18	117,878.18	lot	1.00	117,878.18	117,878.18	0.00		lot	-		-	-117878.18		
2.2	Transportation Services (Regional)	site	1.00	35,100.00	35,100.00	site	1.00	35,100.00	35,100.00	0.00		site	-		-	-35100.00		
2.3	Temporary Facilities and Utilities incl Temporary Power	lot	1.00	22,500.00	22,500.00	lot	1.00	22,500.00	22,500.00	0.00		lot	-		-	-22500.00		
2.4	Site Clearing	sq.m	225.00	45.00	10,125.00	sq.m	400.00	45.00	18,000.00	7875.00		sq.m	-		-	-10125.00		
2.5	Site Levelling	cu.m	45.00	49.50	2,227.50	cu.m	80.00	49.50	3,960.00	1732.50		cu.m	-		-	-2227.50		
				SUB TOTAL:	187,830.68			SUB TOTAL:	197,438.18	9607.50				SUB TOTAL:	-	-187830.68		
CME - 3	TOWER FOUNDATION WORKS																	
3.1	Excavation works	cu.m	166.40	400.00	66,560.00	cu.m	190.51	400.00	76,204.80	9644.80		cu.m	-		-	-66560.00		
3.2	Rebar works	kg	5,039.19	65.50	330,077.02	kg	5,039.19	65.50	330,077.02	0.00		kg	-		-	-330077.02		
3.3	Gravel bedding	cu.m	3.20	2,000.00	6,400.00	cu.m	3.20	2,000.00	6,400.00	0.00		cu.m	-		-	-6400.00		
3.4	Lean concrete	cu.m	3.20	4,550.00	14,560.00	cu.m	3.20	4,550.00	14,560.00	0.00		cu.m	-		-	-14560.00		
3.5	Concreting Works	cu.m	40.23	8,500.26	341,965.63	cu.m	40.23	8,500.26	341,965.63	0.00		cu.m	-		-	-341965.63		
3.6	Formworks	sq.m	42.40	644.34	27,319.89	sq.m	42.40	644.34	27,319.89	0.00		sq.m	-		-	-27319.89		
3.7	Backfilling and Compaction Works, includes FDT Test	cu.m	161.00	325.12	52,344.49	cu.m	209.00	325.12	67,950.08	15605.59		cu.m	-		-	-52344.49		
				SUB TOTAL:	839,227.03			SUB TOTAL:	864,477.42	25250.39				SUB TOTAL:	-	-839227.03		
CME - 4	TOWER WORKS																	
4.1	Tower Erection	kg	10,151.00	15.00	152,265.00	kg	10,151.00	15.00	152,265.00	0.00		kg	-		-	-152265.00		
				SUB TOTAL:	152,265.00			SUB TOTAL:	152,265.00	0.00				SUB TOTAL:	-	-152265.00		
CME - 5	EQUIPMENT PAD (3m x 8m)																	
5.1	Excavation Works	cu.m	7.48	400.00	2,992.00	cu.m	15.55	400.00	6,220.80	3228.80		cu.m	-		-	-2992.00		
5.2	Backfilling and Compaction	cu.m	5.74	325.12	1,866.19	cu.m	5.74	325.12	1,866.19	0.00		cu.m	-		-	-1866.19		
5.3	Gravel fill / bedding 50mm thick.	cu.m	0.43	2,009.30	864.00	cu.m	0.43	2,009.30	864.00	0.00		cu.m	-		-	-864.00		
5.4	Lean concrete	cu.m	0.73	4,525.07	3,303.30	cu.m	0.73	4,525.07	3,303.30	0.00		cu.m	-		-	-3303.30		
5.5	Concrete works	cu.m	7.31	8,200.00	59,942.00	cu.m	7.31	8,200.00	59,942.00	0.00		cu.m	-		-	-59942.00		
5.6	Rebar works (Grade 60)	kg	1,054.35	65.50	69,062.03	kg	1,345.46	65.50	88,127.63	19065.60		kg	-		-	-69062.03		
5.7	Formworks	sq.m	50.69	644.34	32,661.44	sq.m	57.26	644.34	36,894.91	4233.47		sq.m	-		-	-32661.44		
5.8	Cable tray horizontal 600mm wide with supports	Lm	15.00	3,261.61	48,924.14	Lm	15.00	3,261.61	48,924.14	0.00		Lm	-		-	-48924.14		
5.9	Equipment canopy	lot	3.00	2,446.21	7,338.63	lot	3.00	2,446.21	7,338.63	0.00		lot	-		-	-7338.63		
				SUB TOTAL:	226,953.73			SUB TOTAL:	253,481.60	26527.87				SUB TOTAL:	-	-226953.73		
CME - 6	GENERATOR PAD (3.3m x 2.2m)																	
6.1	Excavation Works	cu.m	4.40	400.00	1,760.00	cu.m	-	400.00	-	-1760.00		cu.m	-		-	-1760.00		
6.2	Backfilling and Compaction Works	cu.m	3.03	325.12	985.11	cu.m	-	325.12	-	-985.11		cu.m	-		-	-985.11		
6.3	Gravel fill / bedding 50mm thick.	cu.m	0.06	2,000.00	120.00	sq.m	-	2,000.00	-	-120.00		sq.m	-		-	-120.00		
6.4	Lean concrete	cu.m	0.12	4,550.00	546.00	cu.m	-	4,550.00	-	-546.00		cu.m	-		-	-546.00		
6.5	Concrete works	cu.m	5.03	8,200.00	41,246.00	cu.m	-	8,200.00	-	-41246.00		cu.m	-		-	-41246.00		
6.6	Rebar works	kg	377.25	65.50	24,709.88	kg	-	65.50	-	-24709.88		kg	-		-	-24709.88		
6.7	Formworks	sq.m	19.28	644.34	12,422.88	sq.m	-	644.34	-	-12422.88		sq.m	-		-	-12422.88		
6.8	PVC conduit Connection Genset to ACPDB	Lm	12.50	832.50	10,406.25	Lm	-	832.50	-	-10406.25		Lm	-		-	-10406.25		
6.9	Cable Connection MDB to ACPDB	Lm	14.00	1,395.13	19,531.82	Lm	-	1,395.13	-	-19531.82		Lm	-		-	-19531.82		
				SUB TOTAL:	111,727.93			SUB TOTAL:	-	-111727.93				SUB TOTAL:	-	-111727.93		
CME - 7	FENCE AND YARD																	
7.1	Excavation Perimeter Fence	cu.m	7.59	399.87	3,035.00	cu.m	23.31	400.00	9,322.40	6287.40		cu.m	-		-	-3035.00		
7.2	Backfilling and Compaction Works	cu.m	4.62	324.78	1,500.49	cu.m	4.62	324.78	1,500.49	0.00		cu.m	-		-	-1500.49		
7.3	Gravel fill / bedding 50mm thick.	cu.m	0.99	1,994.96	1,975.01	cu.m	0.99	2,000.00	1,980.00	4.99		sq.m	-		-	-1975.01		
7.4	Lean concrete	cu.m	3.94	8,494.61	33,468.75	cu.m	3.94	8,494.61	33,468.75	0.00		cu.m	-		-	-33468.75		
7.5	Concrete works	cu.m	402.20	65.50	26,344.28	cu.m	402.20	65.50	26,344.28	0.00		cu.m	-		-	-26344.28		
7.6	Rebar works	kg	34.50	644.34	22,229.73	kg	34.50	644.34	22,229.73	0.00		kg	-		-	-22229.73		
7.7	Formworks	sq.m	35.10	1,220.00	42,822.00	sq.m	39.94	1,220.00	48,720.70	5898.70		sq.m	-		-	-42822.00		
7.8	Perimeter CHB Fence & CHB Wall	sq.m	1.00	5,600.00	5,600.00	sq.m	1.00	5,600.00	5,600.00	0.00		l.m	-		-	-5600.00		
7.9	Cyclone Fence with 50mmx50mm mesh 3.4mm diameter cyclone wire GA #10, 3m and frame	l.m	51.00	1,902.59	97,032.09	l.m	71.00	1,902.59	135,083.89	38051.80		set	-		-	-97032.09		
7.10	Service Entry Post	set	1.00	9,000.00	9,000.00	set	1.00	9,000.00	9,000.00	0.00		set	-		-	-9000.00		
7.11	Perimeter light	set	3.00	6,700.00	20,100.00	set	3.00	6,700.00	20,100.00	0.00		set	-		-	-20100.00		
7.12	Top Guard; 3 layers Ga. 14 barbed wire with 2 1/2 " Φ G.I Pipe stands welded with 1" x 1/8" thk, flat	l.m	60.00	275.00	16,500.00	l.m	80.00	275.00	22,000.00	5500.00		cu.m	-		-	-16500.00		
7.13	Painting Works	lot	22.50	2,000.00	45,000.00	lot	48.00	2,000.00	96,000.00	51000.00		cu.m	-		-	-45000.00		
				SUB TOTAL:	324,607.35			SUB TOTAL:	431,350.24	106742.89				SUB TOTAL:	-	-324607.35		
CME - 8	ELECTRICAL WORKS																	
8.1	Service Entry & Weather Head	set	2.00	7,500.00	15,000.00	item	-	7,500.00	-	-15000.00		item	-		-	-15000.00		

 FRONTIER TOWER ASSOCIATES PHILIPPINES		SITE ID:		REGION:				CONTRACTOR/SUPPLIER:				CONTRACTOR'S REPRESENTATIVE:				
		PH120074		REGION XII				AFS CONSTRUCTION & ENTERPRISES								
				CLUSTER MANAGER:				SITE LOCATION:								
								Purok Salanga, Morales Koronadal City								
												CONTACT NUMBER:				
ITEM NO.	DESCRIPTION	AS PER PUCHASE ORDER				AS PER ACTUAL (IMR)				VARIANCE WITH THE P.O.	QS - FTAP				VARIANCE WITH THE P.O.	REMARKS
		UNIT	QTY	UNIT PRICE	TOTAL	UNIT	QTY	UNIT PRICE	TOTAL		UNIT	QTY	UNIT PRICE	TOTAL		
TOTAL :		2,523,071.62				2,309,004.14				- 214,067.49	-				- 2,463,071.62	
VAT :		302,768.59				277,080.50					-					
GROSS TOTAL (PHP) :		2,825,840.22				2,586,084.63				- 239,755.58	-				- 2,825,840.22	
GROSS TOTAL (USD) :		56,516.80				51,721.69				- 4,795.11	-				- 56,516.80	
SUBMITTED BY:		REVIEWED BY:				EVALUATED BY:				APPROVED BY:						
CONTRACTORS REPRESENTATIVE		REGIONAL / CLUSTER MANAGER				QUANTITY SURVEYOR				ROLL-OUT HEAD						
DATE:		DATE:				DATE:				DATE:						